





2V75K17 Test Manual

Single Phase Metrosil Module

relay monitoring systems pty ltd

Advanced Protection Devices



 User Guide

 Test Manual

2V75K17 Test Manual

Links to Other Documents

User Guide: http://www.rmspl.com.au/userguide/2V75_user_guide.pdf

Test Certification

This is to certify that the equipment detailed below has been manufactured, inspected & tested in accordance with a Quality System which complies with the requirements of AS/NZS ISO9001-2000.

Order Number	Serial Number

Only valid when the "Passed" box has been signed off by Production Personnel.

Version Control

Issue	Date	Summary of changes
A	19/06/2006	Initial issue.

Due to RMS continuous product improvement policy, this information is subject to change without notice.
This document is uncontrolled and subject to copyright.

Author	Checked & Registered	.pdf file created	Released
DG	ARF	DG	



1.0 HARDWARE SPECIFICATIONS – 2V075K17 [A][C][A][C][B]

1.1 Metrolsil Size	[A]	152mm (6") Diameter
1.2 Series Stabilizing Resistors	[C]	Required – 1K
1.3 Mounting Hardware	[A]	19" Rack or Panel mount
1.4 Resistor Power Rating	[C]	200W
1.5 Phases	[B]	3 Phase
1.6 Non-Standard Features Hardware specifications not described in Data Sheet.		None



2.0 TEST PROCEDURE

2.1 Test Equipment Required

High Voltage Test Equipment.
 Authorised assembly documents

2.2 Associated Drawings

165-075-117 Wiring Diagram
 165-075-500 Assembly diagram

2.3 High Voltage Testing

- a) Apply 2KV RMS between the terminal groups as listed in A & B below for 1 minute.
- b) Apply three 5KV 1/50usec pulses of each polarity as listed in A & B below.

GROUP A	GROUP B
All numbered terminals	Frame

2.4 Hardware Verification

Verify hardware as to 165-075-500

- a) Ensure high temp Si wire is used on cct wiring. VERIFY
- b) Ensure rear door opens freely. VERIFY
- c) Ensure components are marked as per wiring diagram. VERIFY
- d) Check loom is correctly routed and wired. VERIFY
- e) Ensure resistor mounts are properly torqued. VERIFY
- f) Check customer access to resistor adjustment. VERIFY
- g) Check resistor values. Set resistance to max value. VERIFY
- h) Ensure Metrosil mounts are properly torqued. VERIFY
- i) Ensure all ancillary components are with product. VERIFY

PASSED BY	DATE

3.0 CONNECTION DIAGRAM

